F.G.E. Ltd.

Boring: 15
Project: Additional Borings
Proposed Mahi Solar Project
Location: Kunia, Oahu, Hawaii
Surface Elevation: Not Available
Depth to Water: None Encountered (1/16/26, 1:26pm)
Date Completed: 1-16-26

File: 3601.01
Project Engineer: TC
Field Engineer: JN
Drafted by: KSL
Date of Drawing: April 2026

LAB TEST RESULTS	MOIST CONT. %	DRY DEN. PCF	BLOWS PER FT. *(x) See Legend	SAMPLE	DEPTH	CLASSIFICATION
Direct Shear: C= 200psf Ø= 39° Swell= 0.0%	29	92	45 *(31)	1		Reddish Brown Clayey SILT (MH) with trace Roots, hard, damp **(FILL)**
Unconfined Compressive Strength= 13,104psf	27	99	75/9" (51/9")	2		Reddish Brown Clayey SILT (ML), hard, damp
					5	
LL= 48, PI= 14	25	99	63/8" (43/8")	3		**(RESIDUAL)**
pH= 5.7 Minimum Electrical Resistivity= 6,400ohm-cm			50/10"	4		Reddish Brown to Tan Clayey SILT (ML), hard, dry
					10	**(RESIDUAL)**
	27	89	55/4" (37/4")	5		Tan Clayey SILT (ML) with trace Remnant Rock Structure, hard, damp
					15	
	37		13	6		
					20	
	37	78	33 (18)	7		
					25	
	46	74	33 (18)	8		
					30	**(SAPROLITE)**
						Gray Highly Weathered BASALT (WH), medium hard, broken
	15	97	70/3" (37/3")	9		
					35	

Figure 3 a

F.G.E. Ltd.

Boring: 15
Project: Additional Borings
Proposed Mahi Solar Project
Location: Kunia, Oahu, Hawaii
Surface Elevation: Not Available
Depth to Water: None Encountered (1/16/26, 1:26pm)
Date Completed: 1-16-26

File: 3601.01

Project Engineer: TC
Field Engineer: JN
Drafted by: KSL
Date of Drawing: April 2026

LAB TEST RESULTS	MOIST CONT. %	DRY DEN. PCF	BLOWS PER FT. *(x) See Legend	SAMPLE	DEPTH	CLASSIFICATION
						Gray Highly Weathered BASALT (WH), medium hard, broken
			R	10		**BOH @ 37.5'**
					40	
					45	
					50	
					55	
					60	
					65	
					70	

Figure 3 b

F.G.E. Ltd.

Boring: 16
Project: Additional Borings
Proposed Mahi Solar Project
Location: Kunia, Oahu, Hawaii
Surface Elevation: Not Available
Depth to Water: None Encountered (1/16/26, 9:42am)
Date Completed: 1-16-26

File: 3601.01
Project Engineer: TC
Field Engineer: JN
Drafted by: KSL
Date of Drawing: April 2026

LAB TEST RESULTS	MOIST CONT. %	DRY DEN. PCF	BLOWS PER FT. *(x) See Legend	SAMPLE	DEPTH	CLASSIFICATION
						Brown to Reddish Brown Clayey SILT (MH) with trace Roots, very stiff, damp
	29	92	35 *(24)	1		
						(FILL)
LL= 55, PI= 20	33	81	80 (54)	2		Reddish Brown Clayey SILT (MH), hard, damp
					5	
	29	84	61/6" (41/6")	3		
Unconfined Compressive Strength= 5,616psf	24	80	54 (37)	4		At 8.5', grades Brown with trace Roots
					10	
						(RESIDUAL)
			50	5		Reddish Brown Clayey SILT (ML) with some Remnant Rock Structure, hard, moist
					15	
	41	78	40 (27)	6		At 18.0', grades with some Remnant Rock Structure, very stiff
					20	
						(SAPROLITE)
	51	70	17 (12)	7		Gray Clayey SILT (MH) and Remnant Rock Structure, very stiff, moist
					25	
	52	69	20 (14)	8		At 28.0', grades with Completely Weathered Gravel
					30	
	46	73	31 (17)	9		
					35	**(SAPROLITE)**

Figure 4 a

F.G.E. Ltd.

Boring: 16
Project: Additional Borings
Proposed Mahi Solar Project
Location: Kunia, Oahu, Hawaii
Surface Elevation: Not Available
Depth to Water: None Encountered (1/16/26, 9:42am)
Date Completed: 1-16-26

File: 3601.01

Project Engineer: TC
Field Engineer: JN
Drafted by: KSL
Date of Drawing: April 2026

LAB TEST RESULTS	MOIST CONT. %	DRY DEN. PCF	BLOWS PER FT. *(x) See Legend	SAMPLE	DEPTH	CLASSIFICATION
						Gray Clayey SILT (MH) with Remnant Rock Structure, hard, moist
						At 38.0', grades Gray
			96 (51)	10	40	(SAPROLITE)
						BOH @ 40.0'
					45	
					50	
					55	
					60	
					65	
					70	

Figure 4 b

Boring: 17		**File:** 3601.01	
Project: Additional Borings Proposed Mahi Solar Project			
Location: Kunia, Oahu, Hawaii		**Project Engineer:**	TC
Surface Elevation: Not Available		**Field Engineer:**	JN
Depth to Water: None Encountered (1/15/26, 1:20pm)		**Drafted by:**	KSL
Date Completed: 1-15-26		**Date of Drawing:**	April 2026

F.G.E. Ltd.

LAB TEST RESULTS	MOIST CONT. %	DRY DEN. PCF	BLOWS PER FT. *(x) See Legend	SAMPLE	DEPTH	CLASSIFICATION
						Reddish Brown Clayey SILT (MH), hard, damp
	27	104	86/11" *(58/11")	1		**(FILL)**
						Tan Clayey SILT (MH), hard, damp
Direct Shear: C= 1000psf Ø= 33° Swell= 0.2% Swell Index= 0.02 LL= 54, PI= 11	28	97	64/9" (43/9")	2		
					5	**(RESIDUAL)**
	29	78	82/9" (55/9")	3		Tan Clayey SILT (MH) with Remnant Rock Structure, hard, damp
	30	89	74 (50)	4		
					10	
Unconfined Compressive Strength= 7,056psf	43	77	30 (21)	5		
					15	
						(SAPROLITE)
						Gray Highly Weathered BASALT (WH), medium hard, broken
			R	6		
					20	
	37	67	74/10" (39/10")	7		
					25	
	34	59	59 (31)	8		
					30	
	34	75	93/10" (49/10")	9		
					35	

Figure 5 a

F.G.E. Ltd.

Boring: 17
Project: Additional Borings
Proposed Mahi Solar Project
Location: Kunia, Oahu, Hawaii
Surface Elevation: Not Available
Depth to Water: None Encountered (1/15/26, 1:20pm)
Date Completed: 1-15-26

File: 3601.01
Project Engineer: TC
Field Engineer: JN
Drafted by: KSL
Date of Drawing: April 2026

LAB TEST RESULTS	MOIST CONT. %	DRY DEN. PCF	BLOWS PER FT. *(x) See Legend	SAMPLE	DEPTH	CLASSIFICATION
						Gray Highly Weathered BASALT (WH), medium hard, broken
			89/10" (47/10")	10		
					40	**BOH @ 39.3'**
					45	
					50	
					55	
					60	
					65	
					70	

Figure 5 b

F.G.E. Ltd.

Boring: 18
Project: Additional Borings
Proposed Mahi Solar Project
Location: Kunia, Oahu, Hawaii
Surface Elevation: Not Available
Depth to Water: None Encountered (1/15/26, 1:27pm)
Date Completed: 1-15-26

File: 3601.01
Project Engineer: TC
Field Engineer: JN
Drafted by: KSL
Date of Drawing: April 2026

LAB TEST RESULTS	MOIST CONT. %	DRY DEN. PCF	BLOWS PER FT. *(x) See Legend	SAMPLE	DEPTH	CLASSIFICATION
						Reddish Brown Clayey SILT (ML), hard, damp
	28	85	40 *(27)	1		**(FILL)**
						Reddish Brown Clayey SILT (MH), hard, damp
LL= 54, PI= 24	26	99	93 (63)	2		
					5	
pH= 5.8 Minimum Electrical Resistivity= 3,300ohm-cm			71/7" (48/7")	3		
						(RESIDUAL)
	26	92	81/8" (55/8")	4		Reddish Brown Clayey SILT (ML) with trace Remnant Rock Structure, hard, damp
					10	
						(SAPROLITE)
	32	83	72/11" (49/11")	5		Tan Clayey SILT (MH) with Remnant Rock Structure, hard, damp
					15	
Unconfined Compressive Strength= 6,192psf	40	81	16 (11)	6		
					20	
						(SAPROLITE)
	33	87	50 (34)	7		Gray Clayey SILT (ML) with Remnant Rock Structure, hard, damp
					25	
	38	82	54 (37)	8		At 28.0', grades Brown, very stiff
					30	
			62 (42)	9		At 33.0', grades Reddish Brown
					35	**(SAPROLITE)**

Figure 6 a

F.G.E. Ltd.

Boring: 18
Project: Additional Borings
Proposed Mahi Solar Project
Location: Kunia, Oahu, Hawaii
Surface Elevation: Not Available
Depth to Water: None Encountered (1/15/26, 1:27pm)
Date Completed: 1-15-26

File: 3601.01

Project Engineer: TC
Field Engineer: JN
Drafted by: KSL
Date of Drawing: April 2026

LAB TEST RESULTS	MOIST CONT. %	DRY DEN. PCF	BLOWS PER FT. *(x) See Legend	SAMPLE	DEPTH	CLASSIFICATION
						Gray Clayey SILT (ML) with Remnant Rock Structure, hard, damp
	34	73	65 (44)	10	40	**(SAPROLITE)**
						BOH @ 40.0'
					45	
					50	
					55	
					60	
					65	
					70	

Figure 6 b

F.G.E. Ltd.

Boring: 19
Project: Additional Borings
Proposed Mahi Solar Project
Location: Kunia, Oahu, Hawaii
Surface Elevation: Not Available
Depth to Water: None Encountered (1/15/26, 9:52am)
Date Completed: 1-15-26

File: 3601.01

Project Engineer: TC
Field Engineer: JN
Drafted by: KSL
Date of Drawing: April 2026

LAB TEST RESULTS	MOIST CONT. %	DRY DEN. PCF	BLOWS PER FT. *(x) See Legend	SAMPLE	DEPTH	CLASSIFICATION
						Brown Clayey SILT (ML), hard, damp
	25	97	45 *(31)	1		(FILL)
						Brown Clayey SILT (ML), hard, damp
Unconfined Compressive Strength= 8,208psf	24	99	100/8" (67/8")	2		
					5	
LL= 49, PI= 17	23	90	100/7" (67/7")	3		
Direct Shear: C= 600psf Ø= 49° Swell= 0.1% Swell Index= 0.01	26	96	62/7" (42/7")	4		
					10	
	25	95	74/8" (50/8")	5		
					15	
						(RESIDUAL)
						Reddish Brown Clayey SILT (ML) with trace Remnant Rock Structure, hard, damp
	27	85	51/7" (35/7")	6		
					20	
	30	84	66/8" (45/8")	7		
					25	
						At 28.0', grades Brown, moist
	44	74	57 (39)	8		
					30	
						At 30.0', grades Tan
	45	72	35 (24)	9		
					35	(SAPROLITE)

Figure 7 a

F.G.E. Ltd.	**Boring:** 19 **Project:** Additional Borings Proposed Mahi Solar Project **Location:** Kunia, Oahu, Hawaii **Surface Elevation:** Not Available **Depth to Water:** None Encountered (1/15/26, 9:52am) **Date Completed:** 1-15-26	**File:** 3601.01 **Project Engineer:** TC **Field Engineer:** JN **Drafted by:** KSL **Date of Drawing:** April 2026

LAB TEST RESULTS	MOIST CONT. %	DRY DEN. PCF	BLOWS PER FT. *(x) See Legend	SAMPLE	DEPTH	CLASSIFICATION
			23 (16)	10	40	Reddish Brown Clayey SILT (ML) with Remnant Rock Structure, hard, damp **(SAPROLITE)**
						BOH @ 40.0'
					45	
					50	
					55	
					60	
					65	
					70	

Figure 7 b